GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 2 Ser No. 33617

Engineer [redacted]

Gas Safe C [redacted]

Engie Office Address
UoS Accommodation
14 Ewart Crescent
Sheffield
S10 3CA

Contract Number UoS
Customer Name ENGIE
Site Address Flat 1 Ewart Crescent Sheffield
Postcode S10 3CA
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

Gas Safe Register 574561
Enter Company Registration Number

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	Flat 1 Ground.	DHW HEATER	ARISTON CLAS 120/300	100400366O	—	OF
2	YES	SERVICE		DHW HEATER	ARISTON CLAS 120/300	100400366O	—	OF
3	YES	SERVICE		DHW HEATER	ARISTON CLAS 120/300	100400B66O	—	OF
4	YES	SERVICE		DHW HEATER	ARISTON CLAS 120/300	100400366O	—	OF

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² ~~or ventilation flow rate in m³/hr~~	Actual 1680	Required (Calculated) 1274	
High level free area cm² ~~or ventilation flow rate extract m³/hr~~	Actual 2450	Required (Calculated) 637	
All ventilation grills clear and unobstructed (Yes/No) YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA	

Details of any faults	Remedial Action Taken	Comments and calculations
/	/	/

Appliance Checks	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)	56	57	56	56
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES
Heat net input rating data (kW)	31.1	31.1	31.1	31.1

~~One burner pressure (mbar) or~~ heat input kW/h required	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~
	31.1	31.1	31.1	31.1
Gas burner pressure (mbar) or heat input kW/h measured	29.7	29.7	30.8	29.7
Gas rating measured (kW/h / NA)	29.7	29.7	30.8	29.7
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA
Net flue gas temperature (gross less ambient) (°C)	50	51	50	52
Oxygen (O_2 %)	5.5	5.5	5.4	5.5
Carbon Monoxide (CO)(ppm)	33	68	73	62

	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~
Carbon Dioxide (CO_2) (%)	8.8	8.8	8.8	8.8
Excess Air (%)	35.7	35.9	34.4	36.1
CO/CO_2 Ratio	0.000	0.000	0.000	0.000
Gross Efficiency (%)	98.5	99.8	99.8	98.4
CO flue dilution (ppm)	NA	NA	NA	NA
Standing pressure (mbar)	23.0	23.0	23.0	23.0
Working pressure (mbar)	19.5	19.5	19.5	19.5
Is appliance safe for use (Yes/No)	YES	YES	YES	YES
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
Test Instrument	ASTEC SPLIT V300			
Test Instrument serial number	V200 CJ 26151.			

Worksheet No (if used)	349713222
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date [redacted]

Signature [redacted]

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 2 of 3 Ser No. 33618

GAS safe REGISTER 57456 1.

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
Do Sheffield
14 Swaffe Crescent
Sheffield
S10 3GA

Contract Number 005

Customer Name ENGIE

Site Address Catcliffe CE Primary School
Sheffield
S10 3EL

Postcode

Received By Signature

Landlords Details If Different

Name

Address

Postcode

Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details					
			Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	CATCLIFFE CE PRIMARY SCHOOL PLANT ROOM.	BOILER	NIESMANN BIOCOD 300	7176779702946102	—	OF
2	YES	SERVICE		BOILER.	NIESMANN BIOCOD 300	7176779702948106	—	OF.
3	~~YES~~	~~SERVICE~~		—	—	—	—	—
4	~~YES~~	~~SERVICE~~		—	—	—	—	—

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES.

Ventilation			
~~Low level free area cm² or ventilation flow rate m³/hr~~	Actual 1680	Required (Calculated)	1274
~~High level free area cm² or ventilation flow rate m³/hr~~	Actual 2150	Required (Calculated)	637
All ventilation grille clear and unobstructed (Yes/No)		Fans and/or flue interlocks operating correctly (Yes/No/NA)	

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES.
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES.
Air/Gas switch operating correctly (Yes/No/NA)	YES	YES	YES	YES
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)	129	129	140	140
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES
Heat net input rating data (kW)	66.0	15.0	66.0	15.0

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
~~Gas burner pressure (mbar)~~ or heat input kW/h required	660	15.0	660	15.0
~~Gas burner pressure (mbar)~~ or heat input kW/h measured	655	26.2	66.7	25.1
Gas rating measured (kW/h / NA)	65.5	26.2	66.7	25.1
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA
Net flue gas temperature (gross less ambient) (°C)	63	46	68	53
Oxygen (O_2 %)	5.0	6.8	5.5	5.5
Carbon Monoxide (CO)(ppm)	36	7	28	7

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Carbon Dioxide (CO_2) (%)	9.1	8.0	8.5	8.9
Excess Air (%)	31.2	48.8	36.0	38.6
CO/CO_2 Ratio	0.000	0.000	0.000	0.000
Gross Efficiency (%)	98.2	98.9	97.9	98.6
CO flue dilution (ppm)	NA	NA	NA	NA
Standing pressure (mbar)	23.0	23.0	23.0	23.0
Working pressure (mbar)	19.4	20.9	19.4	20.9
Is appliance safe for use (Yes/No)	YES	YES	YES	YES
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO.			
Test instrument	KANE SERVI V200			
Test instrument serial number	V200 CJ26151.			

Worksheet No (If used)	
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) regulations, standards and procedures.

Date	[redacted]
Signature	[redacted]

White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 33616

ENGIE

GAS SAFE REGISTER 574561

Enter Company Registration Number

Engineer [redacted]

Gas Safe

Engle Office Address
NOS ACCOMMODATION
CRATCLIFFE ACCOM
SHEFFIELD
S10 3EA

Contract Number NOS
Customer Name EALE
Site Address CRATCLIFFE AS
ENDCLIFFE VILLAGE
SHEFFIELD
Postcode S10 3EA
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details					
			Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	CRATCLIFFE AS PLANT ROOM	WATER HEATER	ARISTON CLAS 60 300	071246	NA	OF
2	YES	SERVICE		WATER HEATER	ARISTON CLAS 60 300	071246	NA	OF
3	YES	SERVICE		BOILER	VIESMANN VITOCROSS 300	7176779102449103	NA	OF
4	YES	SERVICE		BOILER	VIESMANN VITOCROSS 300	7176779102342107	NA	OF

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² ~~or ventilation flow rate litres/min~~	Actual 1680	Required (Calculated) 1165	
High level free area cm² ~~or ventilation flow rate litres/min~~	Actual 2471	Required (Calculated) 582	
All ventilation grills clear and unobstructed (Yes/No) YES	Fans and/or flue interlocks operating correctly (Yes/No/NA) NA		

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~		App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~		App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h required	31.1	31.1	66.0	66.0	Carbon Dioxide (CO_2) (%)	8.8	8.8	8.5	9.0
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES	Gas burner pressure (mbar) or heat input kW/h measured	30.8	30.8	65.6	65.5	Excess Air (%)	35.1	35.3	39.5	31.2
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	YES	YES	Gas rating measured (kW/h / NA)	30.8	30.8	65.6	66.5	CO/CO_2 Ratio	0.0008	0.0006	0.0002	0.0004
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA	Gross Efficiency (%)	99.9	98.9	98.7	98.6
Burner lock out time (seconds)	61	62	128	130	Net flue gas temperature (gross less ambient) (°C)	58	57	47	51	CO flue dilution (ppm)	NA	NA	NA	NA
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES	Oxygen (O_2 %)	5.4	5.5	5.9	5.0	Standing pressure (mbar)	240	240	240	240
Heat net input rating data (kW)	31.1	31.1	66.0	66.0	Carbon Monoxide (CO)(ppm)	66	56	25	36	Working pressure (mbar)	20.5	20.5	20.6	20.6
										Is appliance safe for use (Yes/No)	YES	YES	YES	YES
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
										Test Instrument	A100 SPLIT 0200			
										Test Instrument serial number	0200 CS26131			

Worksheet No (if used)	
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

Date [redacted]

Signature

...her, Yellow - Service Centre, Pink - Site, Gr... Engineer